

Jump Start Park Hill - East side of JFK - B to C Streets

Reminder: Timeline and order of improvements are subject to change due to weather and other factors.

▶ 4	B to C East	HIGH	Mon 06-Jun-22	Tue 21-Jun-22	18
▶ 4.1	Demo Pavement	NORMAL	Mon 06-Jun-22	Wed 08-Jun-22	3
▶ 4.2	Demo C&G	NORMAL	Thu 09-Jun-22	Thu 09-Jun-22	1
▶ 4.3	Demo Poles & Foundations	NORMAL	Thu 09-Jun-22	Thu 09-Jun-22	1
▶ 4.4	Install Base Aggregate	NORMAL	Fri 10-Jun-22	Fri 10-Jun-22	1
▶ 4.5	Install Conduit/Pull Boxes	NORMAL	Fri 10-Jun-22	Fri 10-Jun-22	1
▶ 4.6	Install C&G	NORMAL	Mon 13-Jun-22	Mon 13-Jun-22	1
▶ 4.7	Install Pole Foundations	NORMAL	Mon 13-Jun-22	Mon 13-Jun-22	1
▶ 4.8	Install Aprons and Drives	NORMAL	Tue 14-Jun-22	Wed 15-Jun-22	2
▶ 4.9	Install Sidewalks	NORMAL	Thu 16-Jun-22	Mon 20-Jun-22	3
▶ 4.1	Reinstall Poles	NORMAL	Thu 16-Jun-22	Mon 20-Jun-22	3
▶ 4.11	Install Stamped and Colored Concrete	NORMAL	Tue 21-Jun-22	Tue 21-Jun-22	1