

Jump Start Park Hill - East side of JFK - A to B Streets

Reminder: Timeline and order of improvements are subject to change due to weather and other factors.

WBS	Task	Priority	Resource	Start	Finish	Duration
◆ 1	Mobilization	NORMAL		Mon 09-May-22	Mon 09-May-22	0
▶ 2	Erosion Control	LOW		Mon 09-May-22	Tue 10-May-22	2
▶ 3	A to B East	HIGH		Wed 11-May-22	Fri 03-Jun-22	25
▶ 3.1	Demo Pavement	NORMAL		Wed 11-May-22	Mon 16-May-22	4
▶ 3.2	Demo C&G	NORMAL		Tue 17-May-22	Wed 18-May-22	2
▶ 3.3	Demo Poles & Foundations	NORMAL		Tue 17-May-22	Wed 18-May-22	2
▶ 3.4	Install Base Aggregate	NORMAL		Thu 19-May-22	Thu 19-May-22	1
▶ 3.5	Install Conduit/Pull Boxes	NORMAL		Thu 19-May-22	Thu 19-May-22	1
▶ 3.6	Install C&G	NORMAL		Fri 20-May-22	Fri 20-May-22	1
▶ 3.7	Install Pole Foundations	NORMAL		Fri 20-May-22	Fri 20-May-22	1
▶ 3.8	Install Aprons and Drives	NORMAL		Mon 23-May-22	Fri 27-May-22	5
▶ 3.9	Install Sidewalks	NORMAL		Mon 30-May-22	Wed 01-Jun-22	3
▶ 3.1	Reinstall Poles	NORMAL		Mon 30-May-22	Wed 01-Jun-22	3
▶ 3.11	Install Stamped and Colored Concrete	NORMAL		Thu 02-Jun-22	Fri 03-Jun-22	2